

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37434

1. OWNER CITY OF CARSON CITY ADDRESS AT WELL LOCATION EVERGREEN GOING NORTH
 MAILING ADDRESS 3303 BUTTE WAY BLDG 1 CARSON CITY, NV. 89701 well # 11
 2. LOCATION 1/4 SW 1/4 Sec. 5 T. 15 N/S R. 20 E. CARSON CITY County
 PERMIT NO. DEW 023 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic DEWATER Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other A well

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SILTY SAND		0	7	
CEMENTED SAND	9	7	9	
CLAY		9	11	
CEMENTED SAND		11	13	
CLAY		13	18	
CEMENTED SAND		18	21	
CLAY		21	25	

8. WELL CONSTRUCTION
 Depth Drilled 25 Feet Depth Cased 25 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 Feet To 25 Feet
24 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>6</u>	<u>.375</u>	<u>0</u>	<u>25</u>

Perforations:
 Type perforation SLOT
 Size perforation .030"
 From 5 feet to 25 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal N/A
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 10 feet to 25 feet

9. WATER LEVEL
 Static water level 9 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name VIKING DRILLERS INC.
 Address 801 NORTAFORT DRIVE
WEST SACRAMENTO, CA. 95691
 Nevada contractor's license number 00044407
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2091
 Signed E. C. M.
 By driller performing actual drilling on site or contractor
 Date 10-9-00

Date started MARCH 9 2000
 Date completed MARCH 9 2000

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	