

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20328

1. OWNER Conti Const. ADDRESS AT WELL LOCATION On Olive St. West of Mican
 MAILING ADDRESS LV. NV

2. LOCATION N & NE 1/4 Sec. 6 T. 21 N. R. 62 E. Clark County
 PERMIT NO. DW 1116 Parcel No. 161-06-50-091 trw. 012 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Dewatering Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary PVC
 Air Other Buck

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>18 wells in these parcel Areas</u>				
<u>fill</u>		<u>0</u>	<u>3</u>	
<u>Sandy Clay</u>		<u>3</u>	<u>13</u>	
<u>Clay w/ silt</u>		<u>13</u>	<u>23</u>	
<u>Sandy clays w/ some gravel trace</u>		<u>23</u>	<u>35</u>	
		<u>14</u>	<u>2001</u>	

8. WELL CONSTRUCTION
 Depth Drilled 35 Feet Depth Cased 35 Feet
 HOLE DIAMETER (BIT SIZE)
 From 24 Inches To 35 Feet
 From 0 Feet To 35 Feet
 From 0 Inches To 35 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>PVC</u>	<u>sch 40</u>	<u>0</u>	<u>35</u>

Perforations:
 Type perforation slot
 Size perforation .030
 From 5 feet to 35 feet
 From 5 feet to 35 feet
 From 5 feet to 35 feet
 From 5 feet to 35 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 35 feet

9. WATER LEVEL
 Static water level 8 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Criffin Dewatering Contractor
 Address 536 E. Maitland Contractor
Ontario CA
 Nevada contractor's license number issued by the State Contractor's Board 31246
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1968
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 3-17-01

Date started 3-7-01 19
 Date completed 3-14-01 19

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			