

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 4338

1. OWNER Conti Const. ADDRESS AT WELL LOCATION On Olive St. West of Maxon
MAILING ADDRESS LV. NV.

2. LOCATION N NE 1/4 Sec. 6 T. 21 N. R. 62 E. Clark County
PERMIT NO. DW 1116 Issued by Water Resources Parcel No. 161-06-50-001 two 042 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary PVC
 Air Other Drill

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>18 wells in these parcel Areas</u>				
<u>fill</u>		<u>0</u>	<u>3</u>	
<u>Sandy Clay</u>		<u>3</u>	<u>13</u>	
<u>Clay w/ silt</u>		<u>13</u>	<u>23</u>	
<u>Sandy clays w/ some gravel trace</u>		<u>23</u>	<u>35</u>	
		<u>14</u>	<u>14</u>	

8. WELL CONSTRUCTION
Depth Drilled 35 Feet Depth Cased 35 Feet

HOLE DIAMETER (BIT SIZE)
From 24 Inches To 35 Feet
Inches Feet
Inches Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>PVC</u>	<u>sch 40</u>	<u>0</u>	<u>35</u>

Perforations:
Type perforation slot
Size perforation .030
From 5 feet to 35 feet
From 5 feet to 35 feet
From 5 feet to 35 feet
From 5 feet to 35 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Placement Method: Pumped Poured

Gravel Packed: Yes No
From 0 feet to 35 feet

9. WATER LEVEL
Static water level 8 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Conti Dewatering Contractor
Address 536 E. Mainland Contractor
Ontario CA

Nevada contractor's license number issued by the State Contractor's Board 31246
Nevada driller's license number issued by the Division of Water Resources, the on-site driller: M1968

Signed [Signature]
By driller performing actual drilling on site or contractor

Date 3-17-01

Date started 3-7-01 19____
Date completed 3-14-01 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)