

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 41520

1. OWNER Angelo Gold Company ADDRESS AT WELL LOCATION \_\_\_\_\_  
MAILING ADDRESS HCR-31 Box 78 \_\_\_\_\_  
ELKO, NV 89801 \_\_\_\_\_

2. LOCATION NW 1/4 SE 1/4 Sec 33 T 41 N/S R 53 E ELKO County \_\_\_\_\_  
PERMIT NO. DEC # 93214 Issued by Water Resources \_\_\_\_\_  
Parcel No. N/A Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Fish Removed From Surface To 600' By Kirkness Drilling				
Trip into hole to 600' mix & pump 36-5 sac mixes 14+ lbs per gallon Fluid came to surface				
Trip out install VICTALIC well head & pump 18-5 sac mixes 14+ lbs per gallon				
CONDUCTOR PIPE LOST CONTINUITY Cement appeared coming from ground 3 FT from conductor, pumping ceased!				
TOTAL 54 5 SAC MIX = 270 94 LB SACS Portland Type II Cement 14+ lbs per gallon				

8. WELL CONSTRUCTION  
Depth Drilled 1290' Feet Depth Cased 1150' Feet

HOLE DIAMETER (BIT SIZE)  
From 9 7/8 Inches To 1290 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_  
Inches \_\_\_\_\_ Feet \_\_\_\_\_

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>		<u>1/4/250</u>	<u>+ 2</u>	<u>1150</u>

Perforations:  
Type perforation UNKNOWN  
Size perforation 16 SLOT/FT  
From 690 feet to 1150 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 690'  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 BENTONITE

Gravel Packed:  Yes  No  
From 1150 feet to 1290 feet

9. WATER LEVEL  
Static water level 6.51 feet below land surface  
Artesian flow NO G.P.M. N/A P.S.I.  
Water temperature N/A °F Quality N/A

Date started June 6 2000  
Date completed June 6 2000

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Fred Anderson Drilling Contractor  
Address 10760 Grass Valley Rd Contractor  
Winnemucca, NV 89445

Nevada contractor's license number issued by the State Contractor's Board 021467  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 01375

Signed \_\_\_\_\_  
By driller performing actual drilling on site or contractor  
Date June 8-2000