

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 1848

1. OWNER Norm McCombs ADDRESS AT WELL LOCATION N/A  
 MAILING ADDRESS 3000 Van Diest Rd  
Winnemuccia, NV. 89445  
 2. LOCATION SE 1/4 NE 1/4 Sec. 26 T 24 N 37 E Pershing County  
 PERMIT NO. 39737 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
CLAY		0	20	
gravel w/s cemented Rock		20	35	
CLAY		35	40	
Clay w/s Gravel		40	60	
Brown Clay		60	70	
Clay & gravel		70	80	
CLAY		80	95	
Clay w/s Gravel		95	150	
Hard Clay		150	160	
CLAY		160	195	
CLAY w/s Gravel		195	205	
CLAY		205	215	
Clay w/s pea gravel		215	245	
CLAY		245	265	
gravel		265	285	
Pea gravel		285	295	
CLAY		295	305	
gravel		305	315	
hard clay w/s soft clay		315	335	
gravel w/ lite clay		335	355	
Clay-cemented Rock w/s gravel		355	365	
Clay-White & brown		365	395	
Clay w/s gravel		395	405	
CLAY w/s Rock		405	415	
CLAY		415	425	

8. WELL CONSTRUCTION  
 Depth Drilled: 425 Feet Depth Cased: 425 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 26 Inches To 425 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>16</u>		<u>.250</u>	<u>0</u>	<u>425</u>

Perforations:  
 Type perforation Johnson Screen  
 Size perforation 100" slot  
 From 260 feet to 360 feet  
 From 360 feet to 420 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 30 ft.  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 425 feet

9. WATER LEVEL  
 Static water level: 78 feet below land surface  
 Artesian flow: None G.P.M. None P.S.I.  
 Water temperature: Cold °F Quality: Good

Date started 4-25, 1901  
 Date completed 4-29, 1901

7. WELL TEST DATA

TEST METHOD:	G.P.M.		Time (Hours)
	Draw Down (Feet Below Static)	Flow	
<u>NO</u>	<u>NA</u>	<u>13</u>	<u>01 JUN 13 AM 11:13</u>
			<u>RECEIVED</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name: Brinkerhoff Pump & Drilling Co. Contractor  
 Address: PO Box 1026 Contractor  
Winnemuccia, NV. 89445  
 Nevada contractor's license number issued by the State Contractor's Board: 0020578  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 730  
 Signed: [Signature]  
 By driller performing actual drilling on site or contractor  
 Date: 6-11-01