

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44768

1. OWNER Round Mt. Gold Co. ADDRESS AT WELL LOCATION Round Mt. Gold Co. Round Mt. Nev.  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION SW 1/4 SE 1/4 Sec 29 T 10 N/S R 44 E Nye County  
 PERMIT NO. M10-1209 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
GRANITE		0	800'	800'
* plugged by well log # 113657				
38.691566°N NAD27 2.D. 117.065863°W				

8. WELL CONSTRUCTION  
 Depth Drilled 800' Feet Depth Cased 20' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
14" Inches 0 Feet 20' Feet  
8 3/4" Inches 20' Feet 720' Feet  
8 1/2" Inches 720' Feet 800' Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10	33	.25	0	20

Perforations:  
 Type perforation open hole completion  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 311' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 95 °F Quality GOOD

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Dennis L. White / Ekland Drilling  
 Address 605 Union Pacific Way  
Elko Nev. 89803  
 Nevada contractor's license number issued by the State Contractor's Board 0030823  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1277  
 Signed Dennis L. White  
 By driller performing actual drilling on site or contractor  
 Date Feb. 1 2001

Date started Jan. 24 2001  
 Date completed Jan. 31 2001

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
50		