

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 84177
Permit No. 87
Basin 87

NOTICE OF INTENT NO. 46819
8741 Lakeside Dr

1. OWNER Robertt Salvo
MAILING ADDRESS 8741 Lakeside Dr
Reno NV

ADDRESS AT WELL LOCATION

2. Location NE 1/4 NE 1/4 Sec 11 T 18N R 19E Washoe County
PERMIT NO. PARCEL NO. 041-130-44 SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well Replace Recondition | Domestic Irrigation Test | Cable Rotary RVC
 Deepen Abandon Other | Municipal/Industrial Monitor Stock | Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Rock-boulders-gravel		0	20	20
Course gravel.		20	40	20
Course gravel-mixed sand.		40	100	60
Course sand-gravel.		100	200	100

8. WELL CONSTRUCTION
 Depth Drilled 200 feet Depth Cased 200 feet
 HOLE DIAMETER (BIT SIZE)
 From To
 11 inches 0 feet 200 feet
 inches feet feet
 inches feet feet
 CASING SCHEDULE
 Size O.D. | Weight/Ft. | Wall Thickness | From | To
 (Inches) | (Pounds) | (Inches) | (Feet) | Feet
 6 5/8 12.94 188 +1 1/2 200
 Perforations:
 Type Perforation Factory
 Size perforation Screen 50
 From 180 feet to 200 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet
 Surface Seal YES No Seal Type:
 Depth of Seal 100 feet Neat Cement
 Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 100 feet to 200 feet


01.08.50 AN11:53
 01.08.50 AN11:53
 01.08.50 AN11:53

9. WATER LEVEL
 Static water level 10 feet below land surface
 Artesian flow 0 GPM 0 P.S.I.
 Water Temperature cold Degrees F Quality

Date started 7-2 -01
 Date completed 7-10 -01

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
50	60			
60	70			
150	160	6		

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name McKay Drilling, Inc.
 2290 Pioneer Drive
 Reno, NV 89509
 NV Contractors No. 14170
 NV Driller's Lic (on site) 2010
 Signed 
 By driller performing actual drilling on site or contractor
 Date 7-17-01