

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15683

1. OWNER SANTA FE FACTORY GOLD ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 861 W. 16th ST.
W. NV. NV. 89443
 2. LOCATION SW 1/4 SE 1/4 Sec. 5 T. 38 N. R. 43 E. Humboldt County
 PERMIT NO. M/D 933 Parcel No. 7-131-03 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
ALLUVIUM CLAY SAND GRAVEL		0	140	140
SAND PACKED BEANSHAPED PELLETS NEAR CEMENT		140	12	128
		12	10	2
		10	0	10

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
6.5	0	140

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.5	SCH 90	P.V.C. BLANK	0	40

Perforations:
 Type perforation 2.5" SCH 90 P.V.C. SCREEN
 Size perforation .020
 From 40 feet to 140 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 10'

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 12 feet to 140 feet

9. WATER LEVEL
 Static water level 128 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FLUOR DRILLING Contractor
 Address P.O. Box 2786 ELKO NV. 89803 Contractor
 Nevada contractor's license number 0030823
 issued by the State Contractor's Board 0012324
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1784
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 10-21-95

Date started 10-19 1995
 Date completed 10-20 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
90	3	1/2

R10 384305-8D (0, 8)