

OFFICE USE ONLY
 Log No. 87291
 Permit No. _____
 Basin 87

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.126 and NAC 534.340

NOTICE OF INTENT NO. 47421

1. OWNER CLINT CAPPURO/A&C PROPERTIES ADDRESS AT WELL LOCATION Same
 MAILING ADDRESS 1210 Kleppe Lane (Kleppe Ln & Greg St.)
Sparks, Nevada 89431
 2. LOCATION SE 10 19N 20 Washoe County
 PERMIT NO. 034-262-02 Sparks
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|--|--------------|------|----|-----------|
| WELL ABANDONMENT/PLUGGING | | | | |
| 9-10-01 | | | | |
| Measure static water level @9 feet | | | | |
| Total depth of well @79 feet | | | | |
| Attempt to pull casing/Casing could not be pulled | | | | |
| Perforate casing from 70 ft to 11 ft. with Mills Knife 5/16x3" slot, 5 slots per row on 6" interval. | | | | |
| Evidence of seal @11 feet | | | | |
| Mix, pump & tremie 39 sacks cement to fill. | | | | |
| 9-11-01 | | | | |
| Measure static water level @9 feet | | | | |
| Top of cement @18 feet | | | | |
| Mix, pump & tremie 13 sacks cement to fill. | | | | |
| Recheck later, cement @5 1/2 ft. | | | | |
| Mix & pour 2 sacks cement to fill. Finish. | | | | |
| Equipment: | | | | |
| Mills Knife Perforator 10" dia. | | | | |
| Grout pump & mixer. | | | | |
| Tremie pipe. | | | | |
| Materials: | | | | |
| 54 sacks Type II Portland Cement | | | | |

8. WELL CONSTRUCTION

Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)

| Inches | Feet | Feet |
|------------|----------|-------|
| From _____ | To _____ | |
| _____ | _____ | _____ |
| _____ | _____ | _____ |
| _____ | _____ | _____ |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Perforations:

Type perforation _____
 Size perforation _____

| | | |
|------------|---------------|------|
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From _____ feet to _____ feet

Date started September 10, 2001, 19____
 Date completed September 11, 2001, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |

9. WATER LEVEL

Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name WAYNE DRILLING, INC. Contractor
 Address P.O. BOX 12370 Contractor
RENO, NEVADA 89510
 Nevada contractor's license number 0022549
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 923/908
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date September 16, 2001