

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

office use only  
 Log No. 84464  
 Permit No. \_\_\_\_\_  
 Basin 92B

NOTICE OF INTENT NO 45832

1. OWNER **Mike Henry**  
 MAILING ADDRESS **11905 Fir Dr**  
**Reno NV**

ADDRESS AT WELL LOCATION **11905 Fir Dr**

2. Location **NE 1/4 SW 1/4 Sec 15 T 21N R 19E Washoe County**  
 PERMIT NO. \_\_\_\_\_ PARCEL NO. **080-385-03** SUBDIVISION NAME \_\_\_\_\_

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
<input checked="" type="checkbox"/> Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	<input checked="" type="checkbox"/> Air	Other	Mud

6. LITHOLOGIC LOG					8. WELL CONSTRUCTION					
Material	Water Strata	From	To	Thickness	Depth Drilled		Depth Cased			
					402 feet		402 feet			
Fill & gravel pack.		250	275	25	6 1/8	inches	250	feet	402	feet
Fractured granite.		275	315	40		inches		feet		feet
Hard-frac granite.		315	325	10	HOLE DIAMETER (BIT SIZE)					
Hard quarts-sands.		325	402	77		inches		feet		feet
				0	CASING SCHEDULE					
				0	Size O.D.	Weight/Ft.	Wall Thickness	From	To	
				0	(Inches)	(Pounds)	(Inches)	(Feet)	(Feet)	
				0	5	6.96	188	250	402	
				0	Perforations::					
				0	Type Perforation	Factory				
				0	Size perforation	3/32 x 3"				
				0	From	242	feet to	362	feet	
				0	From	362	feet to	402	feet	
				0	From		feet to		feet	
				0	From		feet to		feet	
				0	From		feet to		feet	
				0	From		feet to		feet	
				0	From		feet to		feet	
				0	Surface Seal	<input checked="" type="checkbox"/> YES	No	Seal Type:		
				0	Depth of Seal	feet		Neat Cement		
				0				Pumped		Cement Grout
				0				Poured		Concrete Grout
				0	Gravel Packed:	Yes	No			
				0	From	0	feet to	feet		

RECEIVED  
 OCT 11 AM 11:19  
 STATE ENGINEERING BOARD

Date started **9-19 -01**  
 Date completed **9-21 -01**

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
	G.P.M.	Draw Down (Feet Below Static)	Time (hours)
	6.5	80	
	8	100	
	8.5	120	3

9. WATER LEVEL			
Static water level	280	feet below land surface	
Artesian flow	0	GPM	0 P.S.I.
Water Temperature	cold	Degrees F	Quality

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **McKay Drilling, Inc.**  
**2290 Pioneer Drive**  
**Reno, NV 89509**  
 NV Contractors No. **14170**  
 NV Driller's Lic (on site) **2010**  
 Signed Steve McKay  
 By driller performing actual drilling on site or contractor  
 Date **9-24 -01**