

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 85247  
Permit No. 106  
Basin. 45422

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 45422  
3851 Hwy 208

1. OWNER: Darryl + Karen Morris  
MAILING ADDRESS: 3851 Hwy 208, Wellington Nev 89444  
2. LOCATION: SW 1/4 SW 1/4 Sec. 23 T. 10 N/S R. 22 E Douglas County  
PERMIT NO. 375-9003  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED:  New Well  Replace  Recondition  Deepen  Abandon  Other  
4. PROPOSED USE:  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
5. WELL TYPE:  Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sandy loam top soil		0	35	35
brown clay		35	60	25
COARSE SAND + gravel	Yes	60	95	35
yellow clay		95	110	15
COARSE SAND + gravel	Yes	110	120	10

DIPPER MILL 50  
DIPPER MILL 50  
DIPPER MILL 50

8. WELL CONSTRUCTION  
Depth Drilled 120 Feet Depth Cased 120 Feet  
HOLE DIAMETER (BIT SIZE)  
From 10 Inches To 50 Feet  
From 50 Inches To 120 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4 5/8		1 5/8	0	120

Perforations: Factory saw slot  
Type perforation  
Size perforation 3/32 x 3  
From 90 feet to 120 feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
Depth of Seal 50 ft  
Placement Method:  Pumped  Poured  
Gravel Packed:  Yes  No

9. WATER LEVEL  
Static water level 55 feet below land surface  
Artesian flow G.P.M. P.S.I.  
Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name: Edmund Miller Drilling Contractor  
Address: P.O. Box 92 Smith Nev 89430 Contractor  
Nevada contractor's license number 718 issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 32166 A  
Signed: Edmund Miller  
By driller performing actual drilling on site or contractor  
Date: 10-22-01

Date started: Oct 2 2001  
Date completed: Oct 9 2001

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input checked="" type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift	20	5	3 hrs