


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 85296

Permit No.

Basin 83



1. OWNER D P Operating
MAILING ADDRESS PO BOX 838
Poway CA

ADDRESS AT WELL LOCATION

2. Location NE 1/4 SW 1/4 Sec 34 T 20N R 22E
PERMIT NO NDEP 2000502 PARCEL NO. 04-091-34

Storey County

SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	<input checked="" type="checkbox"/> Monitor	Stock	<input checked="" type="checkbox"/> Air	Other	Mud

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thickness
Clay & rock.		0	37	37
Volcanic.		37	83	46
Granite.		83	220	137

8. WELL CONSTRUCTION			
Depth Drilled	220 feet	Depth Cased	220 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
6 1/4 inches	0 feet	220 feet	feet
inches	feet	feet	feet
inches	feet	feet	feet

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	3,653	sch 40 Iron	+1 1/2	220

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 157 feet to	220 feet
From	feet to feet
From	feet to feet
From	feet to feet
From	feet to feet
From	feet to feet

Surface Seal YES No Seal Type:
Depth of Seal 50 feet Neat Cement
Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From 50 feet to 220 feet

9. WATER LEVEL	
Static water level	160 feet below land surface
Artesian flow	0 GPM 0 P.S.I.
Water Temperature	cold Degrees F Quality

Date started 10-15 -01
Date completed 10-29 -01

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 2121
Signed Steve McKay
By driller performing actual drilling on site or contractor
Date 11-27 -01

RECEIVED
01 DEC 17 PM 2:24
STATE ENGINEERS OFFICE