

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **21249**

1. OWNER **WADISON MARQUETTE REALTY SERVICES** ADDRESS AT WELL LOCATION **316 S. DEBARQUE BLVD. LAS VEGAS NV 89107**
MAILING ADDRESS **1100 GLENDON AVE. #1200 LAS VEGAS, NV 89024**
2. LOCATION **SE 1/4 NE 1/4 Sec 30 T 22 N R 60 E CLARK** County
PERMIT NO. **138-36-601-003** Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Deepen
 Recondition
 Other
 Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Stock
 Well Type **SR**
 Rotary
 RVC
 Air
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	0.5	0.5
SANDY CLAY		0.5	0.9	0.4
CLAYERS		0.5	11.5	3
SANDY CLAY WITH GRAVEL		11.5	15	3.5
SANDY CLAY		15	23	8
CLAYUTE		23	28	5
SANDY CLAY		28	32	4
CLAY		32	37	5

8. WELL CONSTRUCTION
 Depth Drilled **37** Feet Depth Cased **37** Feet
 HOLE DIAMETER (BIT SIZE) **5 1/2** Inches From **0** Feet To **37** Feet
 Inches: **0** Feet
 Inches: **0** Feet
 Inches: **0** Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375		0.300	0	37

Perforations:
 Type perforation **0 Phreaty Slot PVC**
 Size perforation **12** feet to **37** feet
 From **12** feet to **37** feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal: Pumped Cement Grout
 Placement Method: Poured Concrete Grout
 Gravel Packed: Yes No **5** feet to **37** feet

9. WATER LEVEL
 Static water level: **12** feet below land surface
 Artesian flow: **12** G.P.M. P.S.I.
 Water temperature: **9** F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **CONVERSE CONSULTANTS**
 Contractor
 Address **731 PILOT ROAD MEH**
LAS VEGAS NV 89115
 Nevada contractor's license number **48947**
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the **W-1589**
 Division of Water Resources, the on-site driller

Date started **9/17/01** To **79**
 Date completed **9/17/01** To **79**

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift
 G.P.M. (Feet Below Static) Time (Hours)