

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 2124 B

Log No. 85493
Permit No. 212
Basin.....

1. OWNER BECKER ENTERPRISES

MAILING ADDRESS 50 S. JAMES BLVD. #100

ADDRESS AT WELL LOCATION 330 S. DECATUR BLVD. LT VERAS, NV 89107

LAS VEGAS, NV 89107

2. LOCATION NE 1/4 SE 1/4 Sec 36T 2D N0 R 60 E CLARK County

PERMIT NO 38-36-701-014 Parcel No.

Subdivision Name

3. WORK PERFORMED

- New Well Replace Recondition
 Deepen Abandon Other

4. Domestic Municipal/Industrial

5. WELL TYPE

- Irrigation Test Cable Rotary RVC
 Monitor Stock Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Sandy clay</u>		<u>0</u>	<u>26</u>	<u>26</u>

8. WELL CONSTRUCTION

Depth Drilled 26 Feet Depth Cased 26 Feet

HOLE DIAMETER (BIT SIZE)

5 1/2 Inches From 0 Feet To 26 Feet

Inches..... Feet..... Feet..... Feet.....

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>		<u>0.500</u>	<u>0</u>	<u>26</u>

Perforations:

Type perforation PHZYNG 507 PVC
Size perforation 0.022 INCH 26

From 10 feet to 26 feet

From..... feet to..... feet

From..... feet to..... feet

From..... feet to..... feet

From..... feet to..... feet

Surface Seal: Yes No Seal Type: Neat Cement Cement GROUT Concrete GROUT

Depth of Seal 10

Placement Method: Pumped Poured

Gravel Packed: Yes No From 10 feet to 26 feet

9. WATER LEVEL

Static water level 17.5 feet below land surface

Artesian flow..... G.P.M. P.S.I.

Water temperature..... °F Quality.....

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name CONVERSE CONSULTANTS Contractor

Address 731 PILDT ROAD LAS VEGAS, NV 89119 Contractor 572

Nevada contractor's license number 48947

issued by the State Contractor's Board

Nevada driller's license number issued by the Division of Water Resources, the on-site driller W-1589

Signed Converse By driller performing actual drilling on site or contractor

Date.....

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started 8/21/01 19.....

Date completed 8/21/01 19.....