

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19153

1. OWNER Dennis Paulsen ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 610 W. China St. Reno, NV 89048 ADDRESS 610 W. China St. Reno, NV 89048
 2. LOCATION NE 1/4 SW 1/4 Sec. 28 T. 20 N. R. 53 E. Nye County
 PERMIT NO. 40-272-24 Issued by Water Resources Parcel No. _____ Subdivision Name Calzada Valley Unit 5

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Municipal/Industrial Irrigation Monitor Test Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown clay		0'	5'	5'
white clay		5'	30'	25'
caliche		30'	35'	5'
blond clay		35'	50'	15'
white clay		50'	75'	25'
caliche		75'	80'	5'
blond clay		80'	95'	15'
caliche		95'	140'	45'
blond clay		110'	135'	25'
caliche		135'	140'	5'

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>1.625</u>	<u>4.33</u>	<u>.316</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation Saw cut
 Size perforation 18" x 3"
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Poured Cement Grout Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

DCNR/DWE
 RECEIVED
 FEB 04 2002

LAS VEGAS OFFICE

Date started 11/2 2001
 Date completed 11/9 2001

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Lake Const. Co. Contractor
 Address 4191 S Jackie St. Reno, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 0049225
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2116
 Signed Forrest LaRue
 By driller performing actual drilling on site or contractor
 Date December 2, 2001