

OFFICE USE ONLY  
 Log No. 85513  
 Permit No. \_\_\_\_\_  
 Basin. 1625

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19147

1. OWNER Russel Bussan ADDRESS AT WELL LOCATION 1731 W Grete Blvd  
 MAILING ADDRESS 1731 W Grete Blvd  
Reno, NV

2. LOCATION SW 1/4 NE 1/4 Sec. 32 T 19 N R 53 E County Washoe  
 PERMIT NO. 29-791-14 Parcel No. Rancho Del Sol Subdivision Name Unit 5

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown clay</u>		<u>0'</u>	<u>10'</u>	<u>10'</u>
<u>white clay</u>		<u>10'</u>	<u>30'</u>	<u>20'</u>
<u>caliche</u>		<u>30'</u>	<u>35'</u>	<u>5'</u>
<u>brown clay</u>		<u>35'</u>	<u>50'</u>	<u>15'</u>
<u>caliche</u>		<u>50'</u>	<u>55'</u>	<u>5'</u>
<u>brown clay</u>		<u>55'</u>	<u>80'</u>	<u>25'</u>
<u>white clay</u>		<u>80'</u>	<u>105'</u>	<u>25'</u>
<u>blond clay</u>		<u>105'</u>	<u>140'</u>	<u>35'</u>

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From 0 To 140  
12 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6.625</u>	<u>4.33</u>	<u>.316</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation Saw cut  
 Size perforation 1 7/8" x 3"  
 From 100 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

DCNR/DWR  
 RECEIVED  
 FEB 04 2002  
 LAS VEGAS OFFICE

9. WATER LEVEL  
 Static water level 5.0 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started Oct 17 2001  
 Date completed Oct 23 2001

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Lakue Construction Co. Contractor  
 Address 4191 S. Packse St Contractor  
Reno, NV 89018

Nevada contractor's license number issued by the State Contractor's Board 0049225  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2116

Signed Forest Lakue  
 By driller performing actual drilling on site or contractor  
 Date Dec 2, 2001