

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. **85542**  
 Permit No. \_\_\_\_\_  
 Basin **102**  
 NOTICE OF INTENT NO. **22339**

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER **Nationwide Homes** ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS **3131 E. Navajo** **3131 E. Navajo**  
**Pahrump, NV 89048**  
 2. LOCATION **NW** 1/4 **NW** 1/4 Sec. **19** T **21S** N/S R **54E** E **Nye** County  
 PERMIT NO. \_\_\_\_\_ **45-262-12** **Green Saddle Ranch**  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED 4. PROPOSED USE 5. WELL TYPE  
 New Well  Replace  Recondition  Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Deepen  Abandon  Other  Municipal/Industrial  Monitor  Stock  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<b>brown clay</b>		<b>0</b>	<b>16</b>	<b>16</b>
<b>See next line</b>	<b>x</b>	<b>16</b>	<b>178</b>	<b>162</b>
<b>brown clay with caleche strings</b>				
<b>grey caleche</b>	<b>x</b>	<b>178</b>	<b>184</b>	<b>6</b>
<b>brown caleche</b>	<b>x</b>	<b>184</b>	<b>192</b>	<b>8</b>
<b>See next line</b>	<b>x</b>	<b>192</b>	<b>200</b>	<b>8</b>
<b>brown loam with caleche strings</b>				

**DCNR/DWR  
 RECEIVED  
 JAN 04 2002  
 LAS VEGAS OFFICE**

8. WELL CONSTRUCTION  
 Depth Drilled **200** Feet Depth Cased **200+1** Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
**11** Inches **0** Feet **200** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<b>6 5/8</b>	<b>3.7</b>	<b>.280</b>	<b>0</b>	<b>200</b>

 Perforations:  
 Type perforation **sawcut**  
 Size perforation **.188**  
 From **180** feet to **200** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal **50**  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From **50** feet to **200** feet  
 9. WATER LEVEL  
 Static water level **60** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature **cool** °F Quality **good**

Date started **11/28/01** 19\_\_\_\_  
 Date completed **11/28/01** 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	<input type="checkbox"/> Bailer	<input type="checkbox"/> Pump	<input type="checkbox"/> Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **Strickland Construction Co., Inc.** Contractor  
 Address **5801 S. Homestead** Contractor  
**Pahrump, NV 89048**  
 Nevada contractor's license number issued by the State Contractor's Board **40277**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2086**  
 Signed \_\_\_\_\_ By driller performing actual drilling on-site or contractor  
 Date **12-26-01**