

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 23009

1. OWNER Mike Spreggins ADDRESS AT WELL LOCATION 3681 S. Shawnee Ave.
 MAILING ADDRESS _____
 2. LOCATION NW 1/4 SW 1/4 Sec. 35 T. 20-S N/S R. 53 E Nye County
 PERMIT NO. 41-101-17 Calvada Valley Ut: 3 Bk: 32
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Caliche		4	8	4
Brown Clay/Caliche		8	27	19
Brown Clay		27	60	33
Brown Clay/Caliche	X	60	78	18
Brown Clay	X	78	140	62

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 52 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name JIM PIKE WELL DRILLING, LLC. Contractor
 Address P.O. BOX 56
PAHRUMP, NV. 89041 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 17563A
 Nevada driller's license number issued by the Division of Water Resources the on site driller 1324
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date December 20, 2001

Date started December 19, 2001
 Date completed December 19, 2001

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/4</u>

DCNR/DWR
 RECEIVED
 DEC 28 2001
 LAS VEGAS OFFICE

