

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13816

1. OWNER Bryant Robinson ADDRESS AT WELL LOCATION 2885 North Mojave Valley Blvd Las Vegas NV
 MAILING ADDRESS PO Box 70 Logansdale NV 89021

2. LOCATION NE 1/4 NE 1/4 Sec 34 T 15 N R 67 E Clark County
 PERMIT NO. 26329 041-34-501-023 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Domestic Irrigation Test Cable Rotary RVC
 Deepen Abandon Other _____ Municipal/Industrial Monitor Stock Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	5	5
clay		5	25	20
gravel-clay		25	112	17
clay-boulders		112	121	9
cemented gravel		121	143	22
clay		143	150	7

Hole was plugged with cement thru 4" tremie pipe

8. WELL CONSTRUCTION
 Depth Drilled 150 Feet Depth Cased 0 Feet
 HOLE DIAMETER (BIT SIZE)
 From 1 1/4 Inches To 150 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>0</u>				

Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal _____ Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level unknown feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Davis Drilling and Pumps Contractor
 Address HK 61 Box 54 Contractor
Hiko NV 89027
 Nevada contractor's license number issued by the State Contractor's Board 0028966
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191
 Signed Mark Davis
 By driller performing actual drilling on site or contractor
 Date 11-29-01

Date started 11-21-01 19____
 Date completed 12-10-01 19____

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	