

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 46585

1. OWNER Fred Miller AKA Elizabeth Trust ADDRESS AT WELL LOCATION 162 Highway 290 Paradise Valley NV
MAILING ADDRESS 162 Highway 290 NV 89445 Winnemucca

2. LOCATION NW 1/4 SE 1/4 Sec 23 T 41 R 39 E Humboldt County
PERMIT NO. 68214-T 04-471-11 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Topsoil		0	10	10
Clay		10	100	90
Gravel + Sand		100	110	10
Clay w/Gravel*		110	200	90
Clay		200	270	70
Sand + Gravel	Yes	270	295	25
Clay		295	300	5

8. WELL CONSTRUCTION
Depth Drilled 300' Feet Depth Cased 300' Feet

HOLE DIAMETER (BIT SIZE)
From To
10 5/8 Inches 0 Feet 300' Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>10</u>	<u>1 88</u>	<u>+1</u>	<u>300</u>

Perforations:
Type perforation Factory cut
Size perforation 3/32 x 4
From 270 feet to 300 feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 56 Neat Cement
 Cement Grout
Placement Method: Pumped Concrete Grout
 Poured
Gravel Packed: Yes No
From 50 feet to 300 feet

9. WATER LEVEL
Static water level 53' feet below land surface
Artesian flow N/A G.P.M. N/A P.S.I.
Water temperature Cool °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Fred Anderson & son Drilling Contractor
Address 10760 Grass Valley Rd Contractor
Winn NV 89445
Nevada contractor's license number issued by the State Contractor's Board 021467
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2083
Signed [Signature] By driller performing actual drilling on site or contractor
Date JAN 24 2002

Date started JAN 14 2002
Date completed JAN 16 2002

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Wier</u>	<u>41</u>	<u>?</u>	<u>4 hr LIFT</u>