

COPIES TO  
 -DIVISION OF WATER RESOURCES  
 -CLIENT'S COPY  
 -WELL DRILLER'S COPY

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

OFFICE USE ONLY  
 Log No. **86464**  
 Permit No. **212**  
 Basin **212**

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **50983**

1. OWNER NNSA/NV ADDRESS AT WELL LOCATION Bechtel Nevada 2621 Losee Rd.,  
 MAILING ADDRESS P.O. Box 98518, Las Vegas, NV., 89193-8518 North Las Vegas, Nevada, 89030-4134, Well No. 6NLVF-MW3D

2. LOCATION NE SE Sec 15 T 20 S R 61 E CLARK County  
 PERMIT NO. 139-15-701-001 N/A  
Issued by Water Resources Parcel No Subdivision Name

3. WORKED PERFORMED  New Well  Replace  Recondition  Deepen  Abandon  Other  
 4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Test  Monitor  Stook  
 5. WELL TYPE  Cable  Rotary  RVC  Other Continuous Auger  
 Air

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Fill ( gravelly sand and silt )	N	0	5	5
Silty Sand : yellowish-gray, moderate-reddish-orange, light-brown, light-red, and pale-reddish-brown, very fine to fine grained, well sorted, slightly compacted, with occasional thin lenses of clay and silt.	Y	5	45	40
Silty Clay : yellowish-gray, interstratified with fine sand, silt, and fat clays.	Y	45	115	70
Sand : yellowish-gray, unconsolidated unit becomes clayey towards base.	Y	115	125.45	10.45

8. WELL CONSTRUCTION  
 Depth Drilled 125.45' Feet Depth Cased 119.36' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
9.50" Inches 0.00' Feet 6.00' Feet  
8.50" Inches 6.00' Feet 125.45' Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.56"	17#/ft.	.280"	0.00'	5.25'
2.380"	Sch40 PVC	.165"	0.00'	119.36'

 Perforations:  
 Type perforation American Screen Inc. pre-packed screen  
 Size perforation N/A  
 From 119.04' feet to 114.68' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  Neat Cement  
 Depth of Seal 101.00'  Cement Grout  Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 125.45' feet to 101.00' feet

9. WATER LEVEL  
 Static water level N/A feet below land surface  
 Artesian flow 2 G.P.M. 7.5 P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 5/23, 20 02  
 Date completed 5/28, 20 02

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Bechtel Nevada (CONTRACTOR)

7. WELL TEST DATE

TEST METHOD:	Draw Down (Feet Below Static)		
	G.P.M.	<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	Time (Hours)

Address P.O. Box 98521, Las Vegas, NV. 89193-8521 (CONTRACTOR)  
 Nevada contractor's license number issued by the State Contractor's Board 0048068  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2125  
 Signed [Signature] By driller performing actual drilling on site or contractor  
 Date 5/28/02