

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 23712

1. OWNER GLEN WHEELER ADDRESS AT WELL LOCATION BOLAX AVE + YUMA ST.
 MAILING ADDRESS SANDY VALLEY NV

2. LOCATION SE 1/4 NE 1/4 SW 1/4 Sec. 16 T. 24 N. R. 56 E. CLARK County
 PERMIT NO. 200-16-301-009 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND + GRAVEL		0	4	4
CLAY + GRAVEL		4	122	118
CALICHE	W.B.	122	128	6
CLAY		128	138	10
CEMENTED ROCK + GRAVEL WITH FRACTURES	W.B.	138	180	42
CLAY + GRAVELS		180	210	30

8. WELL CONSTRUCTION
 Depth Drilled 210 Feet Depth Cased 210 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 0 Feet 210 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>4.33</u>	<u>.316</u>	<u>0</u>	<u>210</u>

Perforations:
 Type perforation SAW CUT
 Size perforation 2 INCH BY 6 INCH
 From 210 feet to 130 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50 FT.
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 210 feet to 50 feet

9. WATER LEVEL
 Static water level 118 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name BUDGET Drilling Co. Contractor
 Address P.O. Box 3505 Pahrump NV
89041
 Nevada contractor's license number issued by the State Contractor's Board 40020
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1593
 Signed Annie Brown
 By driller performing actual drilling on site or contractor
 Date 10-22-2002

Date started 10-16 2002
 Date completed 10-22 2002

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)