

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 21230

1. OWNER Nellis AFB ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 99th Cav Equipment Management Nellis AFB NE 89191 \_\_\_\_\_  
 2. LOCATION NE 1/4 NE 1/4 Sec 4 T 20 N/S R. 62 E. Clark County \_\_\_\_\_  
 PERMIT NO. 146-04-502-002 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Ruger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand + Gravel, Silt		0	18	18
Silt + Clay		18	28	10
Laminated Gravels		28	33	5
Silt + Clay		33	67	35
Gravel	✓	67	72	5
Silt Clay Gravel Straggers		72	90	18

8. WELL CONSTRUCTION  
 Depth Drilled 90 Feet Depth Cased 90 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
12 1/4 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	PVC	Sec 80	0	60
6	55	188	60	90

Perforations:  
 Type perforation Endless Rap Screen  
 Size perforation .020  
 From 60 feet to 90 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 55  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 90 feet to 58 feet

9. WATER LEVEL  
 Static water level 70 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started Aug 21 2002  
 Date completed Aug 21 2002

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift		
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4'	1 hr

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Water Development Corp Contractor  
 Address 500 Main St Woodland CA. Contractor  
95695  
 Nevada contractor's license number issued by the State Contractor's Board 0012852  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2021T  
 Signed Michael D Wells  
 By driller performing actual drilling on site or contractor  
 Date Dec 29 2002