

Log No. 81570  
 Permit No. 212  
 Basin           

**WELL DRILLER'S REPORT**

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 22016

PRINT OR TYPE ONLY  
 NOT WRITE ON BACK

1. OWNER Becker Investment Co. Limited Partnership  
 MAILING ADDRESS 50 S. Jones Blvd, Suite 100

ADDRESS AT WELL LOCATION 2337 N. Jones Blvd  
Las Vegas NV 89108

Las Vegas NV 89107  
 2. LOCATION NW 1/4 NW 1/4 Sec 24 T 20 S R 60 E  
 PERMIT NO 138-24-101-001

County Clark  
 Submission Name           

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other           

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  Air  Other           

5. WELL TYPE  
 Cable  Rotary  RVC  
 Other           

**LITHOLOGIC LOG**

Material	Water Strata	From	To	Thickness
Sand		0	1.5'	1.5'
Silty sand		1.5'	4.5'	3.0'
Caliche		4.5'	8.5'	4.0'
Sandy clay		8.5'	9.5'	1.0'
Silty sand		9.5'	13.5'	4.0'
Caliche		13.5'	18.0'	4.5'
Sandy Clay w/ caliche gravel		18.0'	20.5'	2.5'
Caliche		20.5'	21.5'	1.0'
Sandy clay w/ caliche gravel		21.5'	27.5'	6.0'
Caliche		27.5'	29.0'	1.5'
Heavy sand w/ caliche gravel		29.0'	35.0'	6.0'

8. WELL CONSTRUCTION  
 Depth Drilled 35 Feet Depth Cased 35 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>6</u> Inches	<u>35</u> Feet
<u>          </u> Inches	<u>          </u> Feet
<u>          </u> Inches	<u>          </u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>          </u>	<u>0.308</u>	<u>0</u>	<u>35</u>

Perforations: Type perforation Factory slot PVC Size perforation 0.020

From 15 feet to 35 feet  
 From            feet to            feet  
 From            feet to            feet  
 From            feet to            feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout

Depth of Seal 1.5 ft

Placement Method:  Pumped  Poured  Concrete Grout

Gravel Packed:  Yes  No

JAN 30 2003  
 LAS VEGAS OFFICE

9. WATER LEVEL  
 Static water level 23.4 feet below land surface  
 Artesian flow            G.P.M.            P.S.I.  
 Water temperature            °F Quality           

10. DRILLER'S CERTIFICATE  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Converse Consultants Contractor             
 Address 731 Pilot Road Ste H Las Vegas NV 89119 Contractor           

Nevada contractor's license number             
 Issued by the State Contractor's Board 48947  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1589

Signed Wendell J. [Signature]  
 Date 1/29/03  
 By driller performing actual drilling on-site or contractor

7. WELL TEST DATA  
 TEST METHOD GPM  Bailor  Pumped  Air Lift  
 Date started July 17 2002  
 Date completed July 17 2002

Draw Down (Feet Below Static)            Time (Hours)