

OFFICE USE ONLY
 Log No. 87626
 Permit No. 25426
 Basin 212

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24362

1. OWNER Las Vegas Valley Water ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 1001 S Valley View Blvd 6601 W Gough Rd
Las Vegas, NV 89107 Las Vegas, NV
 2. LOCATION 2002 DE SW 1/4 Sec. 11 T. 20 N. R. 60 E. Clark County
 PERMIT NO. 25426 138-11-301-001 Subdivision Name _____
 Issued by Water Resources Parcel No. _____

3. WORK PERFORMED Recondition
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE Municipal/Industrial Domestic Irrigation Test Monitor Stock
 5. WELL TYPE Cable Rotary RVC Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Cleaned + Bailed bottom</u>		<u>955</u>	<u>1000</u>	
<u>Wired brushed</u>		<u>300</u>	<u>970</u>	
<u>Bailed + Cleaned Bottom</u>				
<u>Sonar tested</u>				
<u>Swabbed</u>		<u>300</u>	<u>970</u>	
<u>Swabbed</u>		<u>300</u>	<u>970</u>	
<u>Cleaned bottom + bailed</u>		<u>990</u>	<u>1000</u>	
RECEIVED				
FEB 06 2003				
LAS VEGAS OFFICE				

8. WELL CONSTRUCTION
 Depth Drilled 1003 Feet Depth Cased 1000 Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 Inches _____ Feet _____ Feet _____
 Inches _____ Feet _____ Feet _____
 Inches _____ Feet _____ Feet _____
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10</u>				

 Perforations:
 Type perforation _____
 Size perforation _____
 From 307 feet to 965 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From _____ feet to _____ feet

Date started January 13, 2003
 Date completed January 23, 2003

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL
 Static water level 300 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name B L Weber Contractor
 Address 4145 Arctic Spring Contractor
Las Vegas, NV 89115
 Nevada contractor's license number issued by the State Contractor's Board #035639
 Nevada driller's license number issued by the Division of Water Resources 2229 on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 2-6-2003