

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 51237

1. OWNER BRUCE HOMER ADDRESS AT WELL LOCATION 5314 DESERT HILLS LOOP
 MAILING ADDRESS _____

2. LOCATION NW 1/4 SE 1/4 Sec 20 T. 19 S R. 28 E CHURCHILL County
 PERMIT NO. 008-176-55 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	30	30
Clay		30	40	10
Sand		40	45	5
Black Clay		45	55	10
Black sand/clay		55	75	20
Clay		75	80	5
Sand		80	88	8

8. WELL CONSTRUCTION
 Depth Drilled 88 Feet Depth Cased 88 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet
 From 0 Feet To 88 Feet
 From _____ Feet To _____ Feet
 From _____ Feet To _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>	<u>37</u>	<u>.280</u>	<u>0</u>	<u>88</u>

Perforations:
 Type perforation SLOTS
 Size perforation 1/8 x 3
 From 85 feet to 88 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 88 feet

9. WATER LEVEL
 Static water level 12 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 64 °F Quality UNKNOWN

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FARRIS DRILLING Contractor
 Address P.O. BOX 5205 Contractor
FALLON NV 89407
 Nevada contractor's license number issued by the State Contractor's Board 13145
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2082
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 10-21-02

Date started 9-9, 2002
 Date completed 9-10, 2002

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>8</u>	<u>4</u>