



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 23370

1. OWNER Langan Engineering ADDRESS AT WELL LOCATION Turnberry Towers
 MAILING ADDRESS 2777 Paradise Road Paradise Road
Las Vegas NV 89109 Las Vegas NV
 2. LOCATION NE 1/4 NW 1/4 Sec 10 T 21 SR 61 E County Clark
 PERMIT NO. 162-09-602-006 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Silty sand		0'	5.0'	5.0'
Caliche		5.0'	7.0'	2.0'
Gravelly sand		7.0'	20.0'	13.0'
Brown-gray fine gravel, some coarse gravel and fine sand		20.0'	28.0'	8.0'
Light brown coarse to fine gravel with fine sandy clay and silt		28.0'	32.0'	4.0'
Tan fine sand, some silt and clay; 2" white clay bed near 34'		32.0'	34.5'	2.5'

8. WELL CONSTRUCTION
 Depth Drilled 34.5 Feet Depth Cased 34.5 Feet
 HOLE DIAMETER (BIT SIZE)
 From 6 Inches To 0 Feet
0 Feet 34.5 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375		0.308	0	25

Perforations:
 Type perforation Factory slot PVC
 Size perforation 0.020"
 From 5 feet to 25 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 1.5 ft. Neat Cement
 Placement Method Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 1.5 feet to 25 feet

RECEIVED
 FEB 13 2003
 LAS VEGAS OFFICE

Date started October 12, 2002
 Date completed October 12, 2002

7. WELL TEST DATA

TEST METHOD	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pumped <input type="checkbox"/> Air Lift			

9. WATER LEVEL
 Static water level 17 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATE
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Converse Consultants Contractor
 Address 731 Pilot Road, Ste. H, Las Vegas NV 89119 Contractor
 Nevada contractor's license number Issued by the State Contractor's Board 48947
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 1589
 Signed Donald [Signature] By driller performing actual drilling on-site or contractor
 Date 2/12/03