

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 87953
Permit No.
Basin 034

NOTICE OF INTENT NO. 47823
Ireland Court

1. OWNER Kevin Stambaugh
MAILING ADDRESS 8608 Frontera Ave.
Fontana, CA

ADDRESS AT WELL LOCATION

2. Location SW 1/4 SW 1/4 Sec 5 T 21N R 22E Washoe County
PERMIT NO. PARCEL NO. 077-250-13 SUBDIVISION NAME

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Rock		0	35	0
Clay		35	60	25
Rock		60	130	70
Clay & Rock		130	165	35
Rock		165	265	100
Clay		265	295	30
Rock		295	450	155

8. WELL CONSTRUCTION
 Depth Drilled 450 feet Depth Cased 450 feet
 HOLE DIAMETER (BIT SIZE)
 From To
 105/8 inches 0 feet 50 feet
 83/4 inches 50 feet 450 feet
 inches feet feet
 CASING SCHEDULE
 Size O.D. | Weight/Ft. | Wall Thickness | From | To
 (Inches) | (Pounds) | (Inches) | (Feet) | Feet
 6 5/8 12.94 188 +1 1/2 450
 Perforations:
 Type Perforation Factory
 Size perforation 3/32 x 3"
 From 160 feet to 180 feet
 From 390 feet to 450 feet
 From feet to feet
 From feet to feet
 From feet to feet
 Surface Seal YES No Seal Type:
 Depth of Seal 50 feet Neat Cement
 Pumped Cement Grout
 x Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 450 feet

ENVOX
 4/11/02 02:55:28 PM
 02:55:28 PM

9. WATER LEVEL
 Static water level 65 feet below land surface
 Artesian flow 0 GPM 0 P.S.I.
 Water Temperature cold Degrees F Quality

Date started 4-18 -02
 Date completed 4-30 -02

7. WELL TEST DATA

TEST METHOD:	Baller	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
60				2 Hours

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name McKay Drilling, Inc.
 2290 Pioneer Drive
 Reno, NV 89509
 NV Contractors No. 14170
 NV Driller's Lic (on site) 786
 Signed *Steve McKay*
 By driller performing actual drilling on site or contractor
 Date -02