

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. **21954**
Permit No. **57173**
Basin **088**

NOTICE OF INTENT NO **47825**

1. OWNER **Ron Nesler**
MAILING ADDRESS **6005 Philoree Lane**
Reno, NV 89511

ADDRESS AT WELL LOCATION

6005 Philoree Lane

2. Location **SW 1/4 SE 1/4 Sec 3 T 17N R 19E** Washoe County
PERMIT NO. **57173** PARCEL NO. **047-170-06** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
New Well | Replace | Recondition | Domestic | Irrigation | Test | Cable | Rotary | RVC
 Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock | Air | Other | Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand and gravel		280	320	40
Granite, boulders and sand		320	460	140
Granite shelf		460	480	20
Clay and sand		480	500	20

8. WELL CONSTRUCTION

Depth Drilled **500** feet | Depth Cased **500** feet
HOLE DIAMETER (BIT SIZE)

	From	To
inches	0	feet
inches	280	feet
inches		feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5	6.96	188	240	500

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 400 feet to 420 feet	
From 440 feet to 460 feet	
From 480 feet to 500 feet	
From feet to feet	
From feet to feet	

Surface Seal YES No Seal Type:
Depth of Seal feet Neat Cement
Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From feet to feet

Date started **4-30 -02**
Date completed **5-8 -02**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
30				5 hours

9. WATER LEVEL
Static water level **243** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality **cle**

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **1878**
Signed 
By driller performing actual drilling on site or contractor
Date **-02**

error
 02 JUN -3 PH12:20
 04 JUN -3 PH11:28