

STATE OF NEVADA
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY
 Log No. 87970
 Permit No. 58301/6462B
 Basin 057

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 50387

1. OWNER Jim Edgeman ADDRESS AT WELL LOCATION Antelope Valley
 MAILING ADDRESS 907 Montmartre Modesto, CA 95355

2. LOCATION SE 1/4 SW NE 1/4 Sec. 1 T 24N N/S R 40E E Lander County
 PERMIT NO. 58301 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Perforated well with air perforator		60	120	
Pumped 43,240 lbs. of neat cement (20 cy) and 1700 lbs of 4% bentonite				
ABANDONMENT				

8. WELL CONSTRUCTION
 Depth Drilled _____ Feet Depth Cased _____ Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16		.250		

Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 62 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 130 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Humboldt Drilling & Pump Co., Inc. Contractor
 Address 4675 W. Winnemucca Blvd Contractor
Winnemucca, Nevada 89445
 Nevada contractor's license number issued by the State Contractor's Board 015234
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1713
 Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 4/3/02

Date started 3/26/02, 19____
 Date completed 3/26/02, 19____

7. WELL TEST DATA

TEST METHOD:	Bailer		Pump	Air Lift
	G.P.M.	Draw Down (Feet Below Static)		

RECEIVED
 02 APR -5 AM 11:39
 STATE ENGINEERS OFFICE