

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 51261
 South of Crescent

1. OWNER Michael J. Cinaglia
 MAILING ADDRESS HC 63 - 3A
Duchesne, UT 84021
 ADDRESS AT WELL LOCATION Valley town, Nevada

2. LOCATION SE 1/4 SW 1/4 Sec. 31 T 29N N/S R 48 E Lander County
 PERMIT NO. 007-660-14 Tract of Land
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil		0	1	1
Gravel & Sand		1	8	7
Cement Gravel and Boulders	100	8	140	132
	120			
24 bags of 3/8 bentonite chips				
3 bags of cement				

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10-5/8 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8	13	.188	+1	140

Perforations: Mill Slot
 Type perforation _____
 Size perforation 3/16 x 3
 From 120 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 79 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature C °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling, Inc. Contractor
 Address P. O. Box 850 Contractor
Elko, NV 89803
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1689
 Signed Deis Deen
 By driller performing actual drilling on site or contractor
 Date 10-15-02

Date started 10-10-02, 19____
 Date completed 10-11-02, 19____

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>60</u>		<u>3</u>

RECEIVED
 02 NOV 25 PM 12:38
 STATE ENGINEERS OFFICE