

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



office use only
Log No. 88313
Permit No.
Basin. 103

NOTICE OF INTENT NO 50181

1. OWNER **Paul Beck**
MAILING ADDRESS **320 James Ave**
Daton NV

ADDRESS AT WELL LOCATION **320 James Ave**

2. Location **SW 1/4 SW 1/4 Sec 5 T 16N R 22E Lyon County**
PERMIT NO. PARCEL NO. 19-653-05 SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well Replace Recondition | Domestic Irrigation Test | Cable Rotary RVC
 Deepen Abandon Other | Municipal/Industrial Monitor Stock | Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand & gravel.		0	100	100
Clay & sand.		100	130	30
Gravel & sand.		130	170	40

8. WELL CONSTRUCTION
 Depth Drilled **170 feet** Depth Cased **170 feet**
 HOLE DIAMETER (BIT SIZE)
 From To
 11.5 inches 0 feet 170 feet
 inches feet feet
 inches feet feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	170

Perforations::
 Type Perforation **Factory**
 Size perforation **3/32 x 3"**
 From 130 feet to 170 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal YES No Seal Type:
 Depth of Seal 50 feet
 Pumped Cement Grout
 x Poured Concrete Grout

Gravel Packed: x Yes No
 From 50 feet to 170 feet

9. WATER LEVEL
 Static water level **70** feet below land surface
 Artesian flow **0** GPM **0** P.S.I.
 Water Temperature **cold** Degrees F Quality

Date started **11-4 -02**
 Date completed **11-6 -02**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
20	55			
60	75			
90	100			

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **1878**
 Signed *Steve McKay*
 By driller performing actual drilling on site or contractor

02 NOV 20 09:11:09
 STATE ENGINEERS OFFICE

DATE 11-8-2002