



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44420

1. OWNER Mike Montero ADDRESS AT WELL LOCATION Leonard Creek Ranch
 MAILING ADDRESS 5455 Twin Creeks Reno NV 89523

2. LOCATION NE 1/4 SW 1/4 Sec 36 T 42 S R 28 E Humboldt County
 PERMIT NO. Domestic 002-42-113 None Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Topsail	0	0	3	3
Sand		3	20	17
Sand + Gravel		20	50	30
Gravel	Yes	50	70	20
Boulders		70	80	10
Clay		80	150	70
Sandish clay	Yes	150	170	20

8. WELL CONSTRUCTION
 Depth Drilled 170 Feet Depth Cased 170 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 170 Feet
 Inches Feet Feet Feet
 Inches Feet Feet Feet
 Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>10</u>	<u>1 5/8</u>	<u>4</u>	<u>170</u>

Perforations:
 Type perforation Factory cut
 Size perforation 3/32" x 4"
 From 150 feet to 170 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 100 feet to 170 feet

9. WATER LEVEL
 Static water level 43' feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature 60.1 °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fred Anderson Drilling Contractor
 Address 10760 Grass Valley Rd Contractor
Winn NV 89445
 Nevada contractor's license number issued by the State Contractor's Board 021467
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 002083
 Signed _____
 By driller performing actual drilling on site or contractor
 Date July 5-02

Date started June 28 2002
 Date completed July 2 2002

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>12</u>		<u>3</u>

RECEIVED
 JUL 10 AM 11:01
 DIVISION OF WATER RESOURCES

Elevation 4254'
N 41°30' 975'
W 118° 43,079'