

Log No. 88342  
 Permit No. \_\_\_\_\_  
 Basin 070

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17503

1. OWNER Adam Bidegary ADDRESS AT WELL LOCATION N/A  
 MAILING ADDRESS 75 main st Paradise Valley NV.  
 2. LOCATION SE 1/4 SW 1/4 Sec. 33 T. 36 N/S R. 37 E Humboldt County  
 PERMIT NO. NA Issued by Water Resources Parcel No. 10-011-31 Subdivision Name N/A

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material      | Water Strata | From | To  | Thick-ness |
|---------------|--------------|------|-----|------------|
| Clay          |              | 0    | 40  |            |
| Sand & Clay   |              | 40   | 70  |            |
| Sand          |              | 70   | 74  |            |
| Cemented Rock |              | 74   | 125 |            |
| Clay & Sand   |              | 125  | 145 |            |

8. WELL CONSTRUCTION  
 Depth Drilled 145 Feet Depth Cased 145 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 Inches To 0 Feet  
145 Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6</u>           | <u>-</u>            | <u>.188</u>             | <u>0</u>    | <u>145</u> |

Perforations:  
 Type perforation Factory  
 Size perforation 18 x 3  
 From 125 feet to 145 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 30  Neat Cement  
 Cement Grout  
 Placement Method:  Pumped  Concrete Grout  
 Poured  
 Gravel Packed:  Yes  No  
 From 30 feet to 145 feet

9. WATER LEVEL  
 Static water level 30 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature Good °F Quality COB

Date started 6-25 1902  
 Date completed 6-28 1902

7. WELL TEST DATA

| TEST METHOD:   | G.P.M.    | Draw Down (Feet Below Static) | Time (Hours) |
|--|-----------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <u>20</u> | <u>-</u>                      | <u>6</u>     |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Dave Meninch Contractor  
 Address 8005 Meninch Rd Winnie NV. 89445 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 5437  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 730  
 Signed Janice Moore  
 By driller performing actual drilling on site or contractor  
 Date 7-3-02