

OFFICE USE ONLY
 Log No. 87496
 Permit No. 102
 Basin 102

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 46310

1. OWNER Bryan Mulhern Homes ADDRESS AT WELL LOCATION 2980 E. 3RD ST
 MAILING ADDRESS SILVER SPRINGS, NV
 2. LOCATION SE 1/4 NE 1/4 Sec 8 T 17 N/S R 25 E LYON County
 PERMIT NO. 17764-05 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND		0	32	32
BLACK ROCK		32	64	32
GRAY-BLACK CLAY		64	92	28
BLACK ROCK-CLAY	X	92	123	31
BLACK-GRAY CLAY		123	149	26
BLACK ROCK		149	165	16
GRAVEL	X	165	200	35

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 7/8 Inches To 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>14</u>	<u>1/88</u>	<u>+1</u>	<u>200</u>

Perforations:
 Type perforation Factory milled
 Size perforation 3/32" x 3"
 From 180 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 ft Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to _____ feet

9. WATER LEVEL
 Static water level 41 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality CLEAR

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Blain Drilling & Pump Co.
 Address P.O. Box 1255 Carson City, NV 89702

Nevada contractor's license number issued by the State Contractor's Board 46498
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2167
 Signed Jack Dotson
 By driller performing actual drilling on site or contractor
 Date _____

Date started 12 July 02
 Date completed 15 July 02

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>25+</u>		<u>1.0</u>

RECEIVED
 02 JUL 23 PM 12:31
 STATE ENGINEERING DIVISION