

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 412766

1. OWNER Syncon Homes ADDRESS AT WELL LOCATION North Termination of Longdrive
 MAILING ADDRESS 2221 Meridian Blvd. #A
Menden, NV. 89423

2. LOCATION NE 1/4 NE 1/4 Sec. 8 T. 14 N. S. R. 20 E. Douglas County
 PERMIT NO. M10-265 1470-08-215-001 Sundance III
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Silty sand		0	13	13
Silty sand with gravel		13	14 1/2	1 1/2
Silty sand	None	14 1/2	19	4 1/2
Clayey sand		19	23	4
Silty sand		23	40	17

8. WELL CONSTRUCTION
 Depth Drilled 40 Feet Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)
 From To
8 Inches 0 Feet 40 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2'</u>		<u>Sch 40 PVC</u>	<u>0</u>	<u>30</u>

Perforations:
 Type perforation Factory slot
 Size perforation 1/200
 From 30 feet to 40 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 5' Bentonite Neat Cement
 Placement Method: Pumped Cement Grout
 Poured 25-30 Concrete Grout
Bentonite chips

Gravel Packed: Yes No
 From 30 feet to 40 feet

9. WATER LEVEL
 Static water level None feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature < 85 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Naz-Tech Drilling Contractor
 Address PO Box 940 Contractor
Meridian, Id. 83680
 Nevada contractor's license number 0038018
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the M-1803-T1
 Division of Water Resources, the on-site driller.
 Signed Jason Adams
 By driller performing actual drilling on site or contractor
 Date 10-15-02

Date started 9-25-02, 19____
 Date completed 9-25-02, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>N/A</u>	

Well #89