



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 50374

1. OWNER ROY CLARNO ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS P.O. BOX 1710 \_\_\_\_\_  
WINNEMUCCA, NV 89446 \_\_\_\_\_  
 2. LOCATION SW 1/4 NW 1/4 Sec. 7 T 38N N/S R 37 E HUMBOLDT County \_\_\_\_\_  
 PERMIT NO. W-548 TRACT OF LAND \_\_\_\_\_  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
MED TO FINE SAND		0	90	90
FINE SAND, MED TO LARGE GRAVEL		90	380	290
BROWN CLAY		380	398	18
BLACK GRAVEL & SAND	X	398	403	5
CLAY & SAND		403	420	17
SAND	X	420	480	60
SAND & GREEN/BLUE CLAY		480	490	10
MED SAND	X	490	530	40
HEAVY BROWN CLAY		530	540	10
MOSTLY CLAY, SOME SAND		540	620	80

\_\_\_\_\_ PUMPED 950 LBS OF SUPERPLUG MIXED WITH 760 GALLONS OF WATER FROM BOTTOM UP

8. WELL CONSTRUCTION  
 Depth Drilled 620 Feet Depth Cased \_\_\_\_\_ Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
5 1/4 Inches \_\_\_\_\_ 0 \_\_\_\_\_ Feet \_\_\_\_\_ 620 \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
NA				

Perforations:  
 Type perforation NA  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 10  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name HACKWORTH DRILLING, INC. Contractor  
 Address P.O. BOX 850 Contractor  
ELKO, NV 89803  
 Nevada contractor's license number issued by the State Contractor's Board 020582  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1654  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 5-24-02

Date started APRIL 7, 2002, 19\_\_\_\_\_  
 Date completed APRIL 7, 2002, 19\_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
BLOWTES	100+		

RECEIVED  
 02 JUN - 5 AM 11:30  
 STATE ENGINEERS OFFICE