

Log No. 88607
 Permit No. _____
 Basin 108

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 50074

1. OWNER L & M Family Limited PARTNER SHIP. ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____ # 15 PINROSE LANE
HERINGTON NV
 2. LOCATION SE 1/4 NE 1/4 Sec. 11 T. 14 N/S R. 25 E LYON County
 PERMIT NO. 68399 14-201-30 MASON Valley Subdivision Name
 Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|--|--------------|------|----|-----------|
| Preforated 16" casing From 50 feet to 140' feet 1/8" x 1" one inch apart. to rows was made around the 16" casing that was installed when it was drilled. then installed 14" blank casing to 300' feet. | | | | |

8. WELL CONSTRUCTION

Depth Drilled 0 Feet Depth Cased 0 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 14" | | .250 | +1 | 300' |

Perforations: 16" casing
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 From 50' feet to 140' feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal: 50'
 Placement Method: Pumped Poured
 Concrete Grout

Gravel Packed: Yes No
 From _____ feet to _____ feet

Date started JAN 15 10 3, 19____
 Date completed FEB 27 10 3, 19____

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|------------------|-------------------------------|--------------|
| <u>gpm. 1480</u> | <u>161'</u> | <u>4 hrs</u> |

9. WATER LEVEL

Static water level 24' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Leach Drilling Inc. Contractor
 Address P.O. Box 599 Contractor
SILVER SPRINGS, NV 89477
 Nevada contractor's license number 31841
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1740
 Signed Matthew D. Leach
 By driller performing actual drilling on site or contractor
 Date Feb 12/03