


me-4

WHITE-DIVISION OF WATER RESOURCES
CANARY-CLIENT'S COPY
PINK-WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 46036

1. OWNER Kerru Lyman ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS One East First Str Suite 800 103 North Center Str
Reno NV 89505 Reno NV 89505
 2. LOCATION SW 1/4 NE 1/4 Sec 11 T 19 19 Washoe County
 PERMIT NO. W 030008 007-298-13 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE Cable Rotary RVC
 Air Other SEMIC

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Sandy clay Brn</u>		<u>0</u>	<u>10</u>	<u>10</u>
<u>Silty clay</u>		<u>10</u>	<u>20</u>	<u>10</u>
<u>Fine gravels</u>				
<u>Silty gravel</u>		<u>20</u>	<u>25</u>	<u>5</u>
<u>Small Cobbles</u>				
<u>Gravelly clay</u>	<u>27</u>			
<u>Cobbles Brn</u>		<u>25</u>	<u>30</u>	<u>5</u>
<u>Silty Gravelly cobbles</u>				
<u>Brn - Red Brn</u>		<u>30</u>	<u>37</u>	<u>7</u>

8. WELL CONSTRUCTION
 Depth Drilled 37 Feet Depth Cased 37 Feet
 HOLE DIAMETER (BIT SIZE)
 From 6 Inches To 37 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>		<u>Sch 40</u>	<u>0</u>	

 Perforations:
 Type perforation Factory
 Size perforation .020
 From 22 feet to 37 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 20 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 20 feet to 37 feet
 9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started 1-21, 2003
 Date completed 1-21, 2003

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Boart Longuear Contractor
 Address P.O. Box 1000 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 0010157
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2222
 Signed Bruce Anderson
 By driller performing actual drilling on site of contractor
 Date 1-21-03

RECEIVED
JAN 21 10:57 AM
STATE ENGINEERS OFFICE