


STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT



office use only  
Log No. 88713  
Permit No.  
Basin 099

NOTICE OF INTENT NO 49900

1. OWNER Malcolm Coleman  
MAILING ADDRESS 1260 Antelope Valley Rd  
Reno NV

ADDRESS AT WELL LOCATION 306 Clydesdale

2. Location NE 1/4 SW 1/4 Sec 33 T 24N R 18E Washoe County  
PERMIT NO. PARCEL NO. 078-302-19 SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE  
X New Well Replace Recondition | X Domestic Irrigation Test | Cable X Rotary RVC  
Deepen Abandon Other | Municipal/Industrial Monitor Stock | Air Other X Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay.		0	11	11
Sands & gravels.		11	213	202
Clay		213	215	2

8. WELL CONSTRUCTION

Depth Drilled	215 feet	Depth Cased	215 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
10 5/8 inches	0	feet	120 feet
8 3/4 inches	120	feet	215 feet
		feet	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	215

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 115 feet	to 135 feet
From 195 feet	to 215 feet
From	feet to feet
From	feet to feet
From	feet to feet

Surface Seal X YES No Seal Type:  
Depth of Seal 100 feet Neat Cement  
x Pumped X Cement Grout  
Poured Concrete Grout  
Gravel Packed: x Yes No  
From 100 feet to 215 feet

RECEIVED  
03 JAN 13 AM 11:57  
STATE ENGINEERS OFFICE

Date started 12-5 -02  
Date completed 12-11 -02

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
10	55			
25	75			
30	210			

9. WATER LEVEL  
Static water level 5 feet below land surface  
Artesian flow 0 GPM 0 P.S.I.  
Water Temperature cold Degrees F Quality

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name McKay Drilling, Inc.  
2290 Pioneer Drive  
Reno, NV 89509  
NV Contractors No. 14170  
NV Driller's Lic (on site) 2121  
Signed *Steve McKay*  
By driller performing actual drilling on site or contractor  
Date 12-20 -02