

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 50359

1. OWNER Dan Greenlee + Gail Durham  
 MAILING ADDRESS P.O. Box 1501 Gardnerville, NV 89410  
 ADDRESS AT WELL LOCATION 1845 Maverick Trail Gardnerville, NV 89410  
 2. LOCATION NW 1/4 NW 25 T. 13 N/S R. 20 E Douglas County  
 PERMIT NO. 1320-25-001-003  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Domestic  
 Deepen  Abandon  Other \_\_\_\_\_  
 Municipal/Industrial  Irrigation  Test  Monitor  Stock

4. PROPOSED USE  
 Domestic  Irrigation  Test  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>mill slot perforated well - 6 rows</u>		<u>140'</u>	<u>5'</u>	
<u>pumped neat cement</u>		<u>140'</u>	<u>surface</u>	
<u>NO 50' Seal visible</u>				
<u>Cut off 38" Below grade</u>				
<u>mill slot perforator was used</u>				

8. WELL CONSTRUCTION

Depth Drilled \_\_\_\_\_ Feet Depth Cased \_\_\_\_\_ Feet

HOLE DIAMETER (BIT SIZE)

8" From \_\_\_\_\_ To \_\_\_\_\_  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>			<u>0</u>	<u>140</u>

Perforations:

Type perforation Mill Slot  
 Size perforation \_\_\_\_\_  
 From 140' feet to 5' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  
 Depth of Seal 140'  Cement Grout  
 Placement Method:  Pumped  Concrete Grout  
 Poured

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL

Static water level 121 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 02-26-02, 20\_\_\_\_  
 Date completed 1-26-02, 20\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Nevada Pump & Drilling  
 Contractor P.O. Box 2227 Dayton, NV 89403  
 Address \_\_\_\_\_ Contractor

Nevada contractor's license number issued by the State Contractor's Board 46357  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2189 1790

Signed Monty Lopez  
 By driller performing actual drilling on site or contractor  
 Date 12-9-02

RECEIVED  
 02 DEC 16 AM 9:50  
 STATE ENGINEERS OFFICE