

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 42207

1. OWNER Gary Mark ADDRESS AT WELL LOCATION lot 13 VALMY NV
 MAILING ADDRESS P.O. Box 2
Valmy NV. 89438
 2. LOCATION SE 1/4 SW 1/4 Sec 27 T 34 R 43 E Humboldt County
 PERMIT NO. 007-571-13 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	1	1
Brown Gravel		1	55	54
Gravelly clay		55	60	5
Sandy brown clay		60	65	5
Gravels 1/2	160	65	300	235
Gravels 3/4		300	325	25
Sandy Gravels		325	350	25

8. WELL CONSTRUCTION
 Depth Drilled 380 Feet Depth Cased 350 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 0 Feet 380 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>19</u>	<u>188</u>	<u>+2</u>	<u>350</u>

Perforations:
 Type perforation mill slot
 Size perforation .125
 From 200 feet to 350 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50' feet to 350 feet

9. WATER LEVEL
 Static water level 161 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 55 °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name HARDROCK Exploration Contractor
 Address 1000 BARRINGTON Ave
FIRO NV. 89801
 Nevada contractor's license number issued by the State Contractor's Board 0046949
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1670
 Signed Steve Dechge
 By driller performing actual drilling on site or contractor
 Date 11-10-02

Date started NOV. 7 2002
 Date completed NOV. 10 2002

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>115</u>	<u>18</u>	<u>3</u>