

**WELL DRILLER'S REPORT**

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY  
Log No. 89272  
Permit No. 212  
Basin.....

PRINT OR TYPE ONLY  
NOT WRITE ON BACK

NOTICE OF INTENT NO. 22032

1. OWNER Farallon Decatur Meadows Ltd. ADDRESS AT WELL LOCATION (Within Nolan Lane)  
MAILING ADDRESS 660 Davis Street Las Vegas NV 89107  
San Francisco CA 94111  
2. LOCATION SW 1/4 NW 1/4 Sec 31 T 20S N/S R 61 F County Clark  
PERMIT NO. 139-31-213-017 Parcel No. 139-31-213-017 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4.  Domestic  Municipal/Industrial  
 Irrigation  Test  Stock  
 Monitor  Air  Other

5. WELL TYPE  
 Cable  Rotary  RVC

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Asphalt		0	2"	2"
Type II gravel (fill)		2"	3.0'	2' 10"
White clay and gravel		3.0'	7.5'	4.5'
Olive green clay and gravel (some caliche)		7.5'	12.0'	4.5'
Olive green clay		12.0'	18.0'	6.0'
Red brown clay		18.0'	27.0'	9.0'

8. WELL CONSTRUCTION  
Depth Drilled 27 Feet Depth Cased 27 Feet  
HOLE DIAMETER (BIT SIZE)  
From 6 Inches To 27 Feet  
Inches Feet Feet Feet  
Inches Feet Feet Feet  
Casing Schedule  
Size O.D. (Inches) Weight (Pounds) Wall Thickness (Inches) From (Feet) To (Feet)  
2.375 308 0 27

9. WATER LEVEL  
Static water level \_\_\_\_\_ feet below surface  
Artesian flow \_\_\_\_\_ G.P.M. P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATE  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Converse Consultants Contractor  
Address 731 Pilot Road, Suite H, Las Vegas NV 89119 Contractor  
Nevada contractor's license number 48947  
Issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 1589  
Signed Ronald J. [Signature]  
By driller performing actual drilling on-site or contractor  
Date 5/15/03

7. WELL TEST DATA  
Date started February 3, 2003  
Date completed February 3, 2003  
TEST METHOD  Bailor  Pumped  Air Lift  
G.P.M. Draw Down (Feet Below Static) Time (Hours)