


WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340



Log No. 89386  
 Permit No. 037  
 Basin

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 51105

1. OWNER MONTGOMERY WATSON HARZD  
 MAILING ADDRESS P.O. BOX 274018  
 STEAMBOAT SPRINGS CO. 80477

ADDRESS AT WELL LOCATION RIO TINTO MINE  
 2.5 MILES S.E. OF MOUNTAIN CITY

2. LOCATION NW 1/4 NW 1/4 Sec. 11 T. 45 R. 53 E. ELKO County  
 PERMIT NO. MO-1041

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. PZ-7A LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ALLUVIUM		0'	20'	20'
FRACTURED LIMESTONE		20'	25'	5'
BRICKS, LOCKING CAP		+3'	2'	6'
WYO BEN CHIPS		2	8'	6'
SAND		8'	14'	6'
Caved in		14'	25'	11'

8. WELL CONSTRUCTION  
 Depth Drilled 25' Feet Depth Cased 16' Feet  
 HOLE DIAMETER (BIT SIZE)  
 6" Inches From 0 Feet To 25' Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	BLAND	50480	+3	9'

Perforations:  
 Type perforation HORIZONTAL  
 Size perforation 1.020  
 From 9' feet to 14' feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  
 Depth of Seal 2'  Cement Grout  
 Placement Method:  Pumped  Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 8' feet to 14' feet

9. WATER LEVEL  
 Static water level N/A feet below land surface  
 Artesian flow N/A G.P.M. N/A P.S.I.  
 Water temperature N/A °F Quality N/A

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name EKLUND DRILLING CO. Contractor  
 Address P.O. Box 27418 Contractor  
 ELKO NV. 89603  
 Nevada contractor's license number issued by the State Contractor's Board 0030823  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1698  
 Signed Guy James G. Harris  
 By driller performing actual drilling on site or contractor  
 Date 11/22/02

Date started 10-11-2002  
 Date completed 10-11-2002

7. WELL TEST DATA N/A

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

RECEIVED  
 02 DEC -2 PM 1:02  
 STATE ENGINEERS OFFICE

PZ-7A