

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
 Log No. 89616
 Permit No.
 Basin 162

NOTICE OF INTENT NO. 23912

1. OWNER Terry Elliott ADDRESS AT WELL LOCATION 1761 W INDOLE
 MAILING ADDRESS PAHUMP NV

2. LOCATION NE 1/4 SW 1/4 Sec. 32 T. 20 N/S R. 53 E Nye County
 PERMIT NO. 46-531-04 Parcel No. CALUADA Valley Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
DIRT		0	3	
CALICHE		4	5	
CLAY		6	96	
CLAY		97	101	
CLAY		102	136	
CLAY		137	165	
Water	97			

DCNR/DWR
 RECEIVED
 JUN 09 2003
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 165 Feet Depth Cased 165 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 165 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	PUL	5/16 40	0	165

Perforations:
 Type perforation 5/16
 Size perforation 0.20
 From 165 feet to 138 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 165 feet

9. WATER LEVEL
 Static water level 54 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature 60.0 F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name GARZITE Drilling Contractor
 Address P.O. Box 6628 PAHUMP NV Contractor
 Nevada contractor's license number 36415 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1650
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 5-15-03

Date started May 14 2003
 Date completed May 15 2003

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)