

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. **89969**
Permit No.
Basin **103**



1. OWNER **Don Glennon**
MAILING ADDRESS **347 Territory Road**

ADDRESS AT WELL LOCATION

NOTICE OF INTENT NO **50760**
347 Territory Road

2. Location **NE 1/4 SW 1/4 Sec 20 T 17N R 22E** County **[REDACTED]**
PERMIT NO. **PARCEL NO. 3-302-05** SUBDIVISION NAME **Storey Cty.**

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well | Replace | Recondition | Domestic | Irrigation | Test | Cable | Rotary | RVC
Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock | Air | Other | Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand and boulder		0	67	67
Sand and gravel		67	395	328

8. WELL CONSTRUCTION

Depth Drilled	395 feet	Depth Cased	395 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
	inches	feet	feet
	10 5/8	0	55
	8 3/8	55	395

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	395

Perforations:

Type	Size perforation	Factory	From	To
	3/32 x 3"		355	395
			feet to	feet
			feet to	feet
			feet to	feet
			feet to	feet

Surface Seal YES No Seal Type:
Depth of Seal 50 feet Neat Cement
 Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No
From 50 feet to 395 feet

9. WATER LEVEL
Static water level 320 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

Date started **05-08-02**
Date completed **05.14-02**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
15	70	3 HR		

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **1511**
Signed Steve McKay
By driller performing actual drilling on site or contractor
Date **5-29-02**

RECEIVED
 02 JUN -3 PM 12:21
 STATE ENGINEERING OFFICE
 RECEIVED
 02 JUN -3 AM 11:28
 STATE ENGINEERING OFFICE