

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT  
Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24503

1. OWNER Kinder Morgan Energy Resources ADDRESS AT WELL LOCATION 5049 N. Sloan Ln  
MAILING ADDRESS 328 Jean Goodalen Street Las Vegas, NV  
Lakeview, Co. 80228-8304  
2. LOCATION NE 1/4 NE 1/4 Sec. 33 T. 19 N/S R. 62 E Clark County  
PERMIT NO. 1A333701004 Parcel No. Las Vegas Terminal Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other.....  
4. PROPOSED USE  
 Domestic  Municipal/Industrial  Irrigation  Test  Stock  
 Monitor  Stock  Air  Rotary  RVC  
 Other.....

6. LITHOLOGIC LOG

Material	Water Strain	From	To	Thick-ness
<u>Fine Grained Sand</u>		<u>65</u>	<u>100</u>	<u>60</u>
<u>with silt</u>				
<u>silt with clay</u>		<u>~85'</u>	<u>90</u>	<u>30</u>
<u>Clay with Caliche</u>		<u>90</u>	<u>180</u>	<u>90</u>
<u>silt with clay</u>		<u>180</u>	<u>200</u>	<u>20</u>

8. WELL CONSTRUCTION  
Depth Drilled 206 Feet Depth Cased 205 Feet  
HOLE DIAMETER (BIT SIZE)  
11 3/4 Inches From 0 Feet To 206 Feet  
Inches From 0 Feet To 206 Feet  
Inches From 0 Feet To 195 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2 1/2</u>		<u>7/8 Sch 40</u>	<u>0</u>	<u>75</u>
<u>1</u>		<u>1</u>	<u>0</u>	<u>195</u>

Perforations:  
Type perforation mil slot  
Size perforation 1025 feet to 195 feet  
From 205 feet to 145 feet  
From 155 feet to 75 feet  
From 115 feet to 0 feet  
From 0 feet to 0 feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Placement Method:  Pumped  
 Poured

Gravel Packed:  Yes  No  
From 206/155/115 feet to 122/102/72 feet

9. WATER LEVEL  
Static water level 85 feet below land surface  
Artesian flow no G.P.M. 2  
Water temperature 64d °F Quality clear

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Dean Christensen (WROC)  
Contractor

Address 1421 S. 39th Ave Phx, AZ 85009  
Contractor

7. WELL TEST DATA  
TEST METHOD:  Bailor  Pump  Air Lift  
G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started 8/5, 2003  
Date completed 8/8, 2003

Nevada contractor's license number issued by the State Contractor's Board 0012852  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2152  
Signed Dean Christensen  
By driller performing actual drilling on site or contractor  
Date 8-20-03