

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY

Log No. 90208

Permit No. _____

Basin 162



NOTICE OF INTENT NO. 23348

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Scotty & Robert Winegar ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 830 W. Indole
Pahrump, NV 89048

2. LOCATION NW 1/4 NW 1/4 Sec. 33 T 20S N/S R 53E E Nye County
 PERMIT NO. 35-501-03 Silver Moon Ranchettes
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown loam</u>		<u>0</u>	<u>6</u>	<u>6</u>
<u>grey loam</u>		<u>6</u>	<u>12</u>	<u>6</u>
<u>brown loam</u>		<u>12</u>	<u>46</u>	<u>34</u>
<u>See next line</u>		<u>46</u>	<u>57</u>	<u>11</u>
<u>grey loam with caleche strings</u>				
<u>See next line</u>		<u>57</u>	<u>60</u>	<u>3</u>
<u>brown loam with green caleche strings</u>				
<u>See next line</u>	<u>x</u>	<u>60</u>	<u>84</u>	<u>24</u>
<u>brown loam with caleche strings</u>				
<u>brown clay</u>	<u>x</u>	<u>84</u>	<u>169</u>	<u>85</u>

DCNR/DWR
RECEIVED
SEP 04 2003
LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 160 Feet Depth Cased 160+1 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
11 Inches 0 Feet 160 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>160</u>

Perforations:
 Type perforation sawcut
 Size perforation .188
 From 140 feet to 160 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 160 feet

9. WATER LEVEL
 Static water level 74 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc. Contractor
 Address 5801 S. Homestead Contractor
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086
 Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 8.26.03

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			