


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



office use only
Log No. 20441
Permit No.
Basin 097
NOTICE OF INTENT NO 48518
273 Country Cr

1. OWNER **Faye Valentine**
MAILING ADDRESS **5273 Country Cr**
Sparks NV

ADDRESS AT WELL LOCATION

2. Location **SE 1/4 SE 1/4 Sec 27 T 20N R 20E Washoe County**
PERMIT NO. **PARCEL NO. 035-310-05** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
New Well Replace Recondition | Domestic Irrigation Test | Cable Rotary RVC
 Deepen Abandon Other | Municipal/Industrial Monitor Stock | Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Hard blue Rock.		125	202	77
Rock Brown clay.		202	260	58
Granite.		260	400	140

8. WELL CONSTRUCTION

Depth Drilled **400** feet Depth Cased **400** feet
HOLE DIAMETER (BIT SIZE)
From To
6 1/8 inches **125** feet **400** feet
inches feet feet
inches feet feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5	6.96	188	110	400

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 140 feet to 160 feet	
From 360 feet to 380 feet	
From feet to feet	
From feet to feet	
From feet to feet	

Surface Seal YES No Seal Type:
Depth of Seal feet Neat Cement
Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From 0 feet to 0 feet

9. WATER LEVEL
Static water level **50** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

RECEIVED
03 JUL 17 AM 11:54
STATE ENGINEERS OFFICE

Date started **6-3 -03**
Date completed **6-5 -03**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
20	30			
30	60			
50	350			

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**
Signed *Steve McKay*
By driller performing actual drilling on site or contractor
Date **6-6 -03**