



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 42208

1. OWNER Gale & Bill Morrison ADDRESS AT WELL LOCATION Lot 5 Valmy NV  
 MAILING ADDRESS P.O. Box 100 Valmy NV 89438  
 2. LOCATION SW 1/4 SW 1/4 Sec. 27 T. 34 S. R. 43 E. Humboldt County  
 PERMIT NO. 31031 Issued by Water Resources Parcel No. 007-52205 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	1	1
Red Gravels		1	60	59
Clays - Sandy Gravel	160	60	360	300

8. WELL CONSTRUCTION  
 Depth Drilled 400 Feet Depth Cased 360 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 145/8 Inches To 0 Feet 360 Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 3/4</u>	<u>33</u>	<u>250</u>	<u>+1.5</u>	<u>360</u>

Perforations:  
 Type perforation mill slot  
 Size perforation 250 x 6  
 From 200 feet to 360 feet  
 From feet to feet  
 From feet to feet  
 From feet to feet  
 From feet to feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 50'  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50' feet to 360 feet

9. WATER LEVEL  
 Static water level 160 feet below land surface  
 Artesian flow G.P.M. P.S.I.  
 Water temperature 54° °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name HARD ROCK Exploration Inc Contractor  
 Address 1000 BARRINGTON AVE Contractor  
LETO NV 89801  
 Nevada contractor's license number issued by the State Contractor's Board 0046949  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1670  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 12-2-02

Date started 11-29 2002  
 Date completed 12-7 2002

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>200+</u>	<u>23</u>	<u>5 hr</u>

RECEIVED  
 03 MAR 12 PM 2:11  
 STATE ENGINEERS OFFICE